

# TAZ INSTALLATION SPECIFICATION

Customer:  
Address:  
City, St, Zip:  
Sales Rep:

**On Site Contact Info:** Complete ENTIRE form for each fan to be installed and submit it with the order. Designer Series Wall Mount Keypad Custom Programming

Name: Office: Cell:  
Email:

Installation Info:	Fan Location In Building:		
Fan Model: TAZ	Size: 72 Inch	Voltage: 380-480VAC 3 Phase	200-240VAC 3 Phase
<b>Fan Mount Location:</b>	Chain	Z-Purlin Ceiling	<b>Contact GFY on all Z-Purlin TAZ Applications</b> DO NOT Anchor Chain or Cable To Individual Z-Purlins Contact GFY on all Z-Purlin applications for approved mounting
Floor to Ceiling Height	Steel Cable		
Floor to Bar Joist Height	Other(Contact Factory)	Existing Tenant	
		New Tenant	Union
		New Construction	Non-Union

**Type of Installation:**

- Full Turnkey Electrical & Mechanical Installation
- Mechanical Customer Should Complete Electrical Portion of Installation Before Mechanical Portion Started
- Other Consult the Factory

Total Power Run From Circuit Panel to Control Location to Fan Location:

Fan Location: Take Picture of Fan Location In Ceiling Make Drawing Mark Floor  
Take Picture of Breaker Panel Showing the Breaker to Be Used Grade Level Door Dock Level Door

Monday  
Tuesday  
Wednesday  
Thursday  
Friday  
Saturday  
Sunday

### NOTES

- \* If floor/ceiling height exceeds 37' installation cost will go up due to lift rental costs.
- \* Z-Purlin Kits - additional charge.
- \* Any required steel angles are supplied by the installing contractor.
- \* Any permits are the responsibility of the customer.
- \* Required shift or weekend work will be charged at time and a half.
- \* Conduit runs longer than 300' average for all fans will be charged at \$1.55 per foot

**Installation Checklist:** Check off all items as you complete. Complete this list for every project.

#### Prior to the Installation Start Date:

- Communicate the shipping method and arrival date to the customer.
  - Verify customer receipt of all equipment and it is free of freight damage.
  - Coordinate lift delivery according to installation time-line requirements.
  - Verify customer has required breaker.
  - Coordinate installation team arrival time with the customer.
  - Communicate any special customer requirements to your installation team.
- PPE, Safety Class and/or Video, Required Certifications, Required Cones or Barriers

NOTES:

#### Upon Completion of the Installation:

- Verify all waste and packaging materials have been properly disposed of.
- Verify the lift has been scheduled for pick-up and communicate to customer.
- Verify the breaker(s) has been properly labeled in the panel(s).
- Take REQUIRED pictures of all fans showing the safety cable attachments!**
- All work must be done in accordance with equipment installation manual(s).
- Instruct the customer on the proper use of their new GO FAN YOURSELF fan